



RWinvest

COLONIAL CHAMBERS

Construction Update
September 2018

Colonial Chambers

Temple Street, Liverpool, L2 5RH

The Colonial Chambers Construction Update highlights the work achieved and scheduled for the current and future construction phase. Predominant tasks completed include the commencement of strip out on the ground floor whilst works due for completion shortly range from the fitting of mirrors, flooring and kitchens to the stripping of excess rood materials.

Works Completed

- Instruct on Scottish Power Electrical Upgrade
- Complete order for external shaft duct
- Striped excess material off roof in preparation for re-covering
- Instructed appointed roofer for re-roofing works
- Received Smoke Shaft Duct and wiring designs
- Strip started to full ground floor
- Structural demo has begun with steel on site

Works Scheduled

- Further instruct on Scottish Power Electrical Upgrade
- Complete order for external shaft duct
- Strip excess material off roof in preparation for re-covering
- Instruct appointed roofer for re-roofing works
- Erect scaffold and hand rail
- Instruct Booster Tank and Pump Install
- Bathroom mirror fittings to all complete floors
- Receive Smoke Shaft Duct and wiring designs
- Strip full ground floor
- Construction of ground floor
- Fit water heaters on 3rd and 2nd floors
- Complete bathrooms on the first level
- Floor fitting to 3rd
- Complete kitchens on the 3rd floor

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250
London +44 (0)207 100 4141



