



RWinvest



**HALO**  
Construction Update  
May 2018

# Halo

## School Street, New Mount Street And Ludgate Street, Ancoats, Manchester, M4 4AS

The Halo Construction Update for May shows the completion of metal framework across all floors and the erection of the sixth floor. The building is now watertight and expects to continue working on internal plaster boards and first fix engineering in the next construction period. The developer is confident that Halo will be completed on schedule despite inclement weather conditions.

### Works Completed

The metal framework for all floors is now complete.

The sixth floor is now built.

Watertight status has been achieved across all floors.

Internal plasterboard walls are now more than 50% complete.

Windows and external brickwork are currently at 65% completion.

First fix Mechanical and Electrical works are being carried out on four floors

### Works Scheduled

Completion of the internal plasterboard walls.

Completion of works to windows and external brickwork.

Continuation of first fix works on four floors.

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250

London +44 (0)207 100 4141



