



RWinvest



BRIDGEWATER POINT

Construction Update
June 2018

Bridgewater Point

Bridgewater St, Manchester, M3 4NH

Works Complete

Block A

- The reception area is complete with the reception counter and post boxes successfully installed.
- Ceramic tiling has also commenced in the reception area.
- On levels 1 to 4, units are now 95% complete with electrical testing and plumbing checks being made.
- Level 5 units are 75% complete with kitchens installed and mist coating currently being applied to all units.
- Corridor ceilings are now all installed with decoration well progressed throughout and floor coverings due to be completed at a later stage.

Block B for Completion in July 2018

- Floors 1 to 3 are 85% complete with floor coverings installed and programmed works for electrical testing to commence along with water tests.
- Floors 3 to 6 are now 75% complete with floor coverings progressing well and the final stages of joinery works are underway.
- Floors 7 and 8 have reached 65% completion with the final kitchens being installed and remaining plots to be mist coated.

External Due for Completion in August 2018

The external podium works is progressing well with steel works being installed.

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250

London +44 (0)207 100 4141







