

One Islington Plaza Devon Street, Liverpool, L3 8HA

The One Islington Plaza construction update highlights all works progressed to the externals and the internals of the building. Insulation and CP board is 100% completed as well as beam and block floors inside the development. Construction is now in its advanced stages with materials on site to complete the outstanding tasks.

External Works

CP board installed 100% Insulation is 100% installed Glazing is completed to 89% with 5% materials ready and on site Pictura cladding installed to 97% completion Aluminium cladding 95% complete with 5% remaining materials on site Roof installed to 98%

Internal Works

- Beam and block floor installed 100%
- Ground floor walls are 90% complete
- The lift is 99% installed
- Internal partitions are 95% complete
- Ceilings are 90% installed
- Internal doors are 80% complete
- Mechanical, electrical and plumbing first fix works are 98% complete with 2% materials on site
- Mechanical, electrical and plumbing second fix works are installed to 70% with 20% materials on site
- Decorations are 80% complete
- FF&E 45% complete

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250 London +44 (0)207 100 4141



