

December 2023

Estimated Completion date: Q3 2025

Good progress continues to be made at Central Park with the completion of contractor mobilisation, enabling and site preparation works. Piling works are now almost complete while capping beams were commenced in this period and continue to progress well.

Following a return to the site after the Christmas period, piling works are expected to reach completion in this period and the order for the steel frame will be placed by the main contractor.

Summary of Works Progressed

- Completion of contractor mobilisation with the delivery of site cabins.
- Completion of enabling works and site preparation works.
- Completion of existing electric and gas disconnections.
- Completion of ground levelling and piling mat.
- Near completion of piling works.
- Commencement of capping beams.

Works Anticipated

- Completion of piling works.
- Progression of capping beams.
- Contractor to place steel frame order following frozen design.

















































