



# ONE ISLINGTON PLAZA

Construction Update  
June 2018

# One Islington Plaza Devon Street, Liverpool, L3 8HA

## Whats New?

Under floor draining 100%  
Installation of beam and block floors 90%  
Mechanical & electrical works are progressing well on all floors  
Floors 6 to 10 – 80% of internal plasterboard installed  
Floors 2 to 5 – 75% of steel partitioning installed  
Installation of SFS board 100%  
Progression of roof installation

## Works Scheduled

Completion of beam & block floors and gas membranes  
Commencement of roof parapet of roof installation  
Progression of mechanical & electrical works to all floors  
Progression of internal plasterboard throughout  
Progression of cladding package

## Building Control

Building control last visited site of 9th May 2018. The inspector confirmed that they were content with the installation of the internal partitions, and that they were attending a Hilti demonstration on site within the next couple of week to look at fire stopping products. No adverse comments were raised.

## Warranty Provider

Meridian visited site on 30th May 2018. Some minor remediation requirements were identified. The main contractor carried out these remediations and submitted to Meridian on 14th June 2018. EPCL have received confirmation from Meridian this item has now been sufficiently rectified by the main contractor.

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250

London +44 (0)207 100 4141



