



RWinvest



HALO
Construction Update
November 2017

Halo School Street, New Mount Street And Ludgate Street, Ancoats, Manchester, M4 4AS

What's New?

Construction on-site this month continues on-programme and is revealing significant progress. Work continues to be focused on the basement and foundations, however, the basement is now almost complete.

The ground floor is partially installed with the substructure brickwork being laid at the building perimeter.

Contractors have advised that the structural steel frame is still being manufactured off-site and installation will commence this week. Meanwhile, perimeter scaffolding is currently being erected.

Critical materials have been secured under a delivery schedule with the suppliers and building control are inspecting all works as necessary at the required stages.

The Schedule

Critical milestones over the next month will be the completion of: the basement construction, substructure brickwork and perimeter scaffolding.

Further actions to be taken are the spraying of concrete infill into piles as well as the off-site manufacturing of lightweight metal frame panels.

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 958 1254

London +44 (0)207 100 4141



