



RWinvest

FABRIC DISTRICT RESIDENCE

Construction Update
April 2019

Fabric District Residence

33 Devon Street, L3 8HA

Construction at Fabric District Residence is progressing well with the substructure masonry works now complete and works commenced to the ground and first floors. Many works are scheduled including the installation of the first 3 mast climbers which will enable SFS envelope works to also commence.

Progress Summary

- Substructure masonry works are substantially complete.
- Underground internal drainage has commenced.
- Fitting the precast staircases.
- The ground floor and first floor slabs have been completely poured.
- Installation of timber joists to the third floor.
- Installation of hoist to facilitate loading out of materials to various floors of the building.

Works Anticipated

- Commence decorative blockwork to the ground floor.
- Install the first 3 mast climbers to the Falkland street elevation.
- Commence SFS envelope works.
- Complete joist installation up to roof level.

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250

London +44 (0)207 100 4141

