

## February 2024

Estimated Completion date: Q3 2025

Great progress continues to be made at Central Park with the continuation of groundworks into this period. Final piling works are now being completed, while concrete pours continue to progress for the completion of capping beams.

Moving into the next period, ground works will continue onsite in order to complete all capping beams. This will form the base of the developments superstructure and enable the commencement of ground floor slab works.

## Summary of Works Progressed

- Near completion of piling works
- Progression of slipform installation for concrete pour
- Progression of capping beams

## **Works Anticipated**

- Completion of piling works
- Completion of capping beams
- Commencement of ground floor slab





































