

Adelphi Wharf Adelphi Street, Salford, M3 6EN

Works Complete

Block A

- Lower Ground Rooms 70% completed, final plumbing works underway.
- Ground Floor Rooms 95% completed, currently de-snagging.
- Levels 3 to 5 Rooms 95% completed, currently de-snagging.
- Level 6 Rooms 80% completed, snagging underway.
- Level 7 Rooms 80% completed, snagging underway.
- Level 8 Rooms 70% completed, final plumbing works underway.
- Level 9 Rooms 70% completed, final plumbing works underway.

Block B

- Lower Ground Rooms 70% completed, final plumbing works underway.
- Ground Floor Rooms 95% completed, currently de-snagging.
- Levels 3 to 5 Rooms 95% completed, currently de-snagging.
- Level 6 Rooms 80% completed, snagging underway.
- Level 7 Rooms 80% completed, snagging underway.
- Level 8 Rooms 70% completed, final plumbing works underway.

Block C

- Townhouses Rooms 60% completed, final electrical works underway.
- Lower Ground Rooms 97% completed, flooring to be laid.
- Ground Floor Rooms 97% completed, flooring to be laid.
- Levels 3 to 4 Rooms 97% completed, flooring to be laid.
- Level 5 Rooms 80% completed, snagging underway.
- Level 6 Rooms 70% completed, final plumbing works underway.

External

- Cladding to Block C is 95% completed.
- Brickwork to Blocks A & B are 95% completed.
- Groundworks will allow safe access into the building are underway starting at Block C working towards Block B & A.

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250 London +44 (0)207 100 4141



