



City Residence- the Apartments

Construction Update

June 2021

June 2021

Foundations and the retaining wall are near completion at City Residence - The Apartments which has made nice progress over the last few weeks.

Drainage works and substructure brickwork have commenced as well as re-enforcement, insulation and the ground floor slab pour. Site drainage will be completing next and the superstructure brickwork will commence.

Summary of Works Progressed

- Near completion of the foundations.
- Near completion of the retaining wall.
- Commencement of drainage works with drainage channels dug prior to concrete pour.
- Commencement of sub structure brickwork.
- Insulation and sub structure prepared for concrete slab pour.
- Commencement of re-enforcement and insulation.
- Commencement of ground floor slab pour.

Works Scheduled

- Near completion of site drainage.
- Commencement of superstructure brickwork.
- Completion of foundations.
- Completion of retaining walls.



Drainage channels being dug prior to concrete pour



Retaining wall in place and sub structure brick and block



Retaining wall and sub structure brickwork



Retaining wall and sub structure brickwork



Insulation and sub structure prepared for concrete slab pour



Sub structure brick and blockwork prior to insulation install