



PEMBROKE STUDIOS

PROGRESS REPORT

February 2017




Brickwork is being prepared to lay the ground floor slab in readiness for Timber Frame erection.



Met Deck flooring installed in readiness for concrete pour which facilitates the erection of Timber Frame, commencing 23/02/2017. We anticipate a timescale of approx. 1 week per floor for erection of Timber Frame.



Crane on site to enable concrete pour, which will be finished on time for commencement of timber frame erection 23/02/2017.



YPG DEVELOPMENTS LTD

CONTACT US

+44 151 728 8662

www.yeungproperty.com

info@yeungproperty.com

Unit 1F, 2nd Floor
Columbus Quay, Riverside Drive
Liverpool, L3 4DB

