

One Islington Plaza Devon Street, Liverpool, L3 8HA

The latest One Islington Plaza construction update highlights the external and internal works progressed. CP board, insulation and beam and block floors are all complete and furniture, fixtures and equipment have now commenced installation. Other partially complete tasks have the remaining materials onsite and ready to be installed.

External Works

- CP board 100% installed.
- Insulation is complete.
- 98% windows installed.
- Pictura cladding installed 99%.
- Aluminium cladding has progressed 99%.
- Roof installed 98%.
- Envelope works are all but complete with final low-level cladding, parapet and window works being completed via scissor lifts.

Internal Works

- Beam and block floor completed.
- Ground floor walls 95% installed.
- Lift installed 99%.
- 99% progression of internal partitions.
- Ceilings 98% installed.
- Internal doors 95% complete.
- Mechanical, electrical and plumbing works 95% progressed.
- Furniture, fixtures and equipment 45% installed.
- Floors 9 down to 3 are being final fixed decorated with upper floors all but complete.

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250 London +44 (0)207 100 4141



