



CITY RESIDENCE- THE APARTMENTS CONSTRUCTION UPDATE

NOVEMBER 2021

NOVEMBER 2021

First floor pre cast concrete floor slabs are complete at City Residence - The Apartments and all first floor structural steelwork is nearly complete.


Works continue to insulation, superstructure brickwork and scaffolding among other tasks and the sprinkler system installation has also commenced during this time.

SUMMARY OF WORKS PROGRESSED

- Completion of first floor pre cast concrete floor slabs
- Completion of all first floor structural steelwork
- Continuation of re-enforcement and insulation
- Continuation of superstructure brickwork
- Continuation of scaffolding and crash decks
- Continuation of substation brickwork
- Commencement of sprinkler system installation
- Commencement of soil vent and internal drainage
- Window installation commenced


WORKS SCHEDULED

- Continuation of window installation
- Continuation of first fix mechanical and electrical installations
- Continuation of superstructure brickwork
- Continuation of internal drainage





CRANING IN FINAL SECOND FLOOR PRE CAST FLOOR SLABS



FRONT ELEVATION WITH GROUND FLOOR WINDOWS INSTALLED

