



RWinvest

HALO

Construction Update July 2018

Halo School Street, New Mount Street And Ludgate Street, Ancoats, Manchester, M4 4AS

The Halo Construction Update reports progress at the site for the latest construction period. A number of key tasks are now complete including solar panel installation and brickworks. Extra fire prevention precautions have required the reinstallation of windows with upgraded materials and the fire guarding of service ducting on ceilings. First electrical fix works are still ongoing, and balconies are now ready to be installed.

Works Progressed

- Crane has been dismantled after reaching the top floor and completing roofing.
- Solar panels have been installed on the roof.
- Installation of new fire prevention precautions.
- Removal of ceilings to fire guard all service ducting.
- Window removal due to upgrade to fire resistant window boarding.
- 90% of windows have now been reinstalled with the new safety measures.
- 80% zinc cladding is in place.
- First electrical fix is now in place.
- Brickwork is 100% complete.
- Fittings are in place ready for balcony installation.

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250

London +44 (0)207 100 4141



