

## City Terraces Park Street, Liverpool, L8 6QH

## What's New?

This City Terraces Construction Update highlights the successful removal of asbestos and the completion of demolition works. Works on removing internal walls and the commencement of block and brick work will continue to develop in order to set the foundations for further construction in the next period. Key tasks include the installation of electric meters and the removal of waste.

## **Works Completed**

The asbestos has now been successfully removed.

Demolition works have been completed.

The internal walls on the third floor are currently being removed.

All materials are on site.

The brick layers are on site and have started the new block work.

The brick work for the dividing walls to the apartments has commenced.

Site cabin has been installed.

The stone ramp in the courtyard has been built.

The surplus waste is now 90% removed.

## **Anticipated Works**

British Gas installation of the electric meters.

Removal of outstanding surplus waste.

Continuation of block work and brick work to make way for further construction.

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250 London +44 (0)207 100 4141





