



RWinvest



FABRIC DISTRICT RESIDENCE

Construction Update
January 2019

Fabric District Residence 33 Devon Street, L3 8HA

Main works progressed at the Fabric District Residence site in Liverpool include structural steel works with floor installation and edge protection some of the tasks scheduled for the next construction period.

The estimated completion date of the development is Q3 2019.

Works Progressed and Scheduled

- The structural steel is currently being erected and has progressed by 50% thus far.
-
- Expected completion of structural steel works is expected within the next period.
-
- Commencement of concrete and tin floor installation scheduled.
-
- Continue the edge protection to all levels in the next period.
-
- Begin floor installation which will be starting in late February.

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250

London +44 (0)207 100 4141

