



AUGUST 2021

In this latest construction update, all slabs have now been completed, as well as pop ups and under slab drainage.

Other works taking place include re-enforcement and insulation, superstructure brickwork and substation brickwork. Window installation is set to commence shortly.

SUMMARY OF WORKS PROGRESSED

- Completion of all slabs.
- Completion of pop ups and under slab drainage.
- Site drainage is approaching completion.
- Continuation of re-enforcement and insulation.
- Superstructure brickwork has made progress.
- Scaffolding and crash decks continued.
- Continued work on the substation brickwork.

WORKS SCHEDULED

- Completion of the site drainage.
- Continue with the superstructure brickwork.
- Completion of slabs.
- Commence window installation.
- Commence the upper floors.

COMPLETION DATE

• The estimated completion date is Q2 2022.









