

MARCH 2021

At City Residence, there has been lots of great progress across the site enabling the commencement of drainage and foundations to start soon.

One of the main tasks has been marking out where the drilling numerous piling holes will take place next month. Site clearance was also completed, as well as the BT diversion.

SUMMARY OF WORKS PROGRESSED

- Design works are now coming to a close and ongoing meetings between the client and contractor teams is ensuring that all technical aspects of construction are concluded.
- Site establishment and contractors' compound in place.
- Final decision being made on exterior brickwork.
- Completion of site clearance and cut and fill.
- Completion of BT diversion.
- Commenced marking out where drilling of 580 piling holes will take place.

WORKS SCHEDULED

- · Commencement of site drainage.
- Commencement of foundations, including retaining structures.
- Pile drilling across site.

COMPLETION DATE

• The estimated completion date is Q2 2022.























