



RWinvest



# BRIDGEWATER POINT

Construction Update  
November 2017

# Bridgewater Point

## Bridgewater St, Manchester, M3 4NH

### What's new?

Significant progress can be seen on-site this month as the show unit is now ready for furniture installation.

External work is progressing well with both blocks becoming watertight. The glass balustrading is now in place enabling the removal of scaffolding and mass climbers in Block A.

First-fix works are progressing across all floors with decorators' mist coating units ready for the installation of joinery.

Bathrooms throughout have been tiled ready for final checks with the water supply soon to be turned on.

### The Schedule

Bridgewater Point is set for completion in Q1 2018.

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 958 1254

London +44 (0)207 100 4141



